

कार्यालय जोधपुर विकास प्राधिकरण , जोधपुर

प्रगतिरत कार्यों की रिपोर्ट

जोन - पी.एच.ई.

Date:-28/05/2014

क.स.	कार्य का नाम	प्रशासनिक एवं वित्तीय स्वीकृति	अनुबंध संख्या	नाम संवेदक	कार्यादेश राशि लाख	कार्य शुरु करने की तिथि	कार्य पूर्ण करने की तिथि	कार्य की वित्तीय प्रगति			भौतिक प्रगति
								व्यय गत माह तक	व्यय चालू माह तक	कल व्यय लाख	
1	2	3	4	5	6	7	8	9	10	11	12
1	Providing, laying jointing, Testing & commissioning of RCC Sewer System & all accessories works UPVC pipe including Manholes, Property connections & Restoration of Roads etc in E-3 Zone (Pabupura & Basni Bera)	2300.00	F 38 (6)/ 2011-12	M/s.Vishnu Prakash R Pungalia, Jodhpur	2938.93	07/07/2012	06/07/2014	783.19	0.00	783.19	Total Length Laid= 14935.00 m Laying of RCC NP-4 main trunk 1600 mm dia is in progress near Basni Benda- laid length 1900m , 1200 mm dia is in progress near Airport-laid length 1200 m , In Ram Nagar, Akhliya Chouraya & Hari Nagar laying of RCC NP-3, 200 mm dia sewer-10000.00 m. completed. In Ram Nagar laying of RC.C. 250 mm dia. sewer- 475m length completed. In Gulistan Nagar laying of RC.C. 350 mm dia. sewer- 550m, 300 mm dia sewer- 810m length is completed.
2	Providing, laying jointing, Testing & commissioning of RCC Sewer System & all accessories works UPVC pipe including Manholes, Property connections & Restoration of Roads etc in E-2 Zone (Ward 57 Area)	2409.00	F 38 (7)/ 2011-12	M/s.Braham Prakash Modi, Jaipur.	2541.80	07/07/2012	06/07/2014	608.08	0.00	608.08	Total Length Laid =21029.00 m Work is in progress near Indian Global School & Tulsi Circle. Laying of 600mm dia. of 295m, 500mm dia. of 1372 m, 450mm dia. of 1636.30m, 400mm dia. of 845m, 300mm dia. of 3240 m, 350mm dia. of 1330.90 m, 250mm dia. of 724.40 m , 200 mm dia of 12600 m (Shikargarh Area) near godaro ki dhani & Lila Vihar Colony is completed. Manhole construction work is in progress at various stretches & 600 mm dia sewer laying is in progress near Uchiyarda. Road Restoration work is in progress in Ashapura Nagar, Kumaron ki Dhani.
3	Providing, laying jointing, Testing & commissioning of RCC Sewer System & all accessories works UPVC pipe including Manholes, Property connections & Restoration of Roads etc in N-1 Zone	2495.00	F 38 (1)/ 2012-13	M/s UEM India Pvt. Ltd., New Delhi	2461.75	14/1/2013	13/1/2015	572.32	283.00	855.32	Total Length Laid= 30300.00 m 200 mm dia. Sewer laying work under progress in Basni Tambolia and Sunder Singh Bhandri area; Total approx. 28200 meter length of RCC 200 mm dia NP3, 250 dia. 700m, 300 mm dia. 1400 m pipes have been laid till date. Area benefitted: Sunder sing Bhandari Nagar, Phool Bag Mandore, Mata Ka Than, Balsamond.

4	Providing, Laying, Jointing, Testing and Commissioning of Sewerage System & all ancillary works, PVC-U pipes including Manholes, Property connections & Restoration of roads etc. in South East zone of Jodhpur	4981.00	F 38 (4)/2013-14	M/s Standard Infratech India Pvt. Ltd., Hyderabad	5366.77	14/10/2013	13/10/2015	0.00	0.00	0.00	Total Length Laid =7003 m Laying of RCC NP-4 main trunk 1400 mm dia near Ram Nagar Salawas Road- laid length 278m , 900 mm dia -laid length 500 m. In Shobhwato ki Dhani laying of RC.C. 350 mm dia. sewer in progress, laid length- 760 m, 200 mm dia (RCC & DWC) sewer- 3889m length is completed, 150 mm dia DWC) sewer-1576 m length is completed.
5	Annual Rate Contract for conducting survey and design work fr sewerage and water supply system including survey work for related drains/roads etc. in jurisdiction of Jodhpur Development Authority, Jodhpur	JDA/A&F/TA to DE/2012-13/1160 dated 19-11-2012, concurrence of JDC vide para no. 3461 dated 08-11-2012, for Rs. 50.00 Lac.	F 38 (2)/2012-13	M/s Kamakhya Construction, Jodhpur	42.49	14/01/2013	13/01/2014	4.59	0.00	4.59	Annul rate contract for consultancy work for survey and design of Sewerage and Water supply system.
6	Providing, laying jointing, Testing & commissioning of RCC Sewer System & all accessories works PVC-U pipe including Manholes, Property connections & Restoration of Roads etc in Vivek Vihar and Part Area of E-4 zone	6442.00	F 38 (1)/2013-14	M/s Enviro Infra Engineering Pvt. Ltd., New Delhi	4598.15	09/08/2013	09/08/2015	194.09	0.00	194.09	Total Length Laid= 23508 m Sewer laying work under progress in Vivek Vihar Sector B, D, E, F and main out fall and in Indra Majdoor Nagar & Nav Durga Nagar. Approximately 21548 m of 200 mm and 350 m of 250 mm, 472.50 m of 300 mm and 138.00 m of 900 mm and 1000 m of 800 mm dia R.C.C. sewer line is laid upto till date.
7	Providing Water Supply System in JDA Developed 'Gokul Dham' Milkmen Colony at Badli Village	JDA/A&F/TA to DE/2012-13/2526 dated 01-02-2013, concurrence of JDC vide no. 12 (115), dated 30-01-2013, for Rs. 187.19 Lac.	F 38 (2)/2013-14	M/s Raj Contractor & Transporter	145.74	08/10/2013	09/02/2014	0.00	63.17	63.17	Total Length Laid= 3390 m Contractor had laid 2475 m of DI K-7 pipes 100 mm dia. and 515 RM of DI K-7 pipe 150 mm dia.& 400 m HDPE pipe. Electricity is required near tubewells point for which EE JDA zone Electrical has been requested. Demand note for electric connection received from AE, JVVVNL, Jodhpur and is under process of payment.
Total		11423.00		Total	18095.63						2508.44