

fuēk.k dk; kī dk vuϕl/kjokj dk; bkj i xfr fooj .k

Sr.No.	NIT NO	Name of Work	A&F	Name of Firm	work order no	Above/ Below %	work order Amount	dk; I dh oriēku i xfr fLFkfr	; fn dkbz ck/kk gS rks	fo' ksk fooj .k	Ward No
1	4/1/2017-18	नरेश कौषिक बी 23 से बी 12 सतीष चन्ना के घर तक बी 156 पानी की टंकी के चार तरफ व बी 208 से 162 तक तथा बी 315 से बी 326 तक सी कॉरपेट (पुनः डामरीकरण) का कार्य वार्ड नं. 45 बीकानेर।	17.17	New India Con.Com	14444 18/8/2017	16.16%	1,422,052.00	Complete	100%	45	
2	9/1/2017-18	Repair & maintenance of park at Gandhi colony Bikaner.	3.00	Komal Enterprises	16067 8/9/2017	14.99%	264,323.00	Complete	100%	44	
3	7/1/2017-18	Repair & matiance of park at Samta Nagar Bikaner	7.00	mmmm	16741-750 15-9-2017	17.91%	572,688.00	Complete	100%	45	
4	10/1/2017-18	Patch Repair and park Boundary wall in samta nagar Bikaner	16.00	New India Con.Com	18812-821 6.10.2017	18.88%	1,236,914.00	Complete	100%	45	
5	7/1/2017-18	Footpath work at Gopinath Ji Mandir oppsite govt press Bikaner	10.00	Shamish Con.Com	16731-740 15/9/2017	17.89%	779,719.00	Complete	100%	44	
6	7/1/2017-18	Repair & maintence of Park at C&D Block, Karni Nagar Bikaner	15.00	Bikaner Con.Com	18198-207 29/09/2017	16.99% H sch	1,234,147.00	Complete	100%	45	
7	10/1/2017-18	न्यास क्वार्टर्स II/I & II/II अम्बेडकर भवन के पास मरमत कार्य	11.85	SA Gouri Con.Com	19089-098 9.10.2017	23.11%	871,187.00	Complete	100%	44	
8	20/1/2017-18	Widening & Construction of Road from NH-11 to Udasar Village, Bikaner	99.75	Shabbeer Co. Co.	23031-040 08/12/2017	24.92%	7,156,175.00	Complete	100%	43	
9	24/1/2017-18	Construction of CC Road Chokha Ram House to Kalla Ji House Indrapartha, Bikaner	7.00	A.M. Con.Com	10835-845 16/01/18	25.99%	499,012.00	Complete	100%	44	
10	26/1/2017-18	Construction & Repair of Park in E Block karni nagar Bikaner	7.40	BABA Con.Com	12744-753 29/01/18	21.52%	554,298.00	Complete	100%	45	
11	26/1/2017-18	Construction of Interlocking Tile work from Laxman singh house Bhup Singh House etc Ward no 44 Bikaner.	7.10	M/S Veer Teja Const	14295-	21.19%	534,679.00	Complete	100%	44	
12	10/1/2017-18	Repair of Road at Transport Nagar Bikaner	75.00	Raja Con.Com	18772-781 6.10.2017	27.11%	5,216,627.00	Complete	100%	45	
13	10/1/2017-18	Construction of road at karni nagar near Qter A block	45.00	Raja Con.Com	18802-811 6.10.2017	27.11%	3,138,032.00	Complete	100%	44	
14	22/1/2017-18	Recarpanting of development of road karni nagar C Block Bikaner	26.80	Shabbir Con.Com	797-807 11/01/18	21.00%	2,086,824.00	Complete	100%	45	
15	22/1/2017-18	Recarpanting of development of road karni nagar D Block Bikaner	29.20	Shabbir Con.Com	819-829 11-01-18	21.00%	2,208,820.00	Complete	100%	45	
16	22/1/2017-18	Recarpanting of development of road samta nagar H&G Block Bikaner	25.20	Shankar Lal Enterprises	747-757 11-01-18	20.11%	2,010,576.00	Complete	100%	45	
17	24/1/2017-18	Construction & Repair of Park in A Block Karni Nagar Bikaner	10.60	Gajanand Con.Com		18.21%	747,815.00	Complete	100%	44	
18	29/1/2017-18	Construction of CC Road from Jalam Singhji House to Bhanwar Singh ji House Kailash Puri Bikaner	25.30	M/S Saif Const. Co,	15154-169 27-02-18	18.79%	1,970,704.00	Complete	100%	44	
19	34/1/2017-18	Construction of CC Road Near jayveer singh Bhati Ji House in Kailash puri Bikaner.	8.05	M/S Altaf Co. Co.	18737 24-04-2018			Complete	100%		
20	6/1/2017-18	अम्बेडकर भवन रिनोवेशन व मेटिनेष का कार्य।	51.00	New India Con.Com	16671-680 15/9/2017	17.99%	4,000,483.00	Work In Progress	95%	44	

21	10/1/2017-18	Construction of Road at Rao Bikaji nagar Shri Ganganagar Road Bikaner	10.00	Tirupatikripa Con.Com	18388-397 4/10/2017	25.51%	662,270.00	Work Stopped & Notice given to the	70%	45
22	12/1/2017-18	होटल बहादुर पेलिस से आर्मी फेंसिंग एवं आनंद सिंह शेखावत से आर्मी फेंसिंग तक सड़क निर्माण कार्य	23.00	Shankar Lal Enterprises	18478-487 4/10/2017	25.02%	1,676,833.00	BT work complete	95%	44
23	19/1/2017-18	जोन ए के विभिन्न पार्कों का सिविल विकास कार्य	48.90	J.B. Con.Com	23310-319 14/12/2017	22.02%	3,647,050.00	Rao Bikaji Nagar, Transport Nagar, Patkar Colony, Ghandhi Colony, Karni Nagar park Work started	75%	44, 45
24	22/1/2017-18	CC Road and Interlocking tile and drain cross in Babu Colony ( Harijan Basti ) Bikaner	53.40	R.K.Con.Com	24118-127 26/12/2017	19.99%	4,089,583.00	Work In Progress	45%	43
25	20/1/2017-18	Recarpenting of Road in front of sadar thana & in front of Dayand Public School, Bikaner	32.75	Ms MA Const Co	24242 28-12-2017	25.01%	2,348,580.00	Work In Progress	90%	44
26	21/1/2017-18	CC Road and Interlocking tile and drain cross in Sangalpura, Bikaner	60.70	Hamid Mohd Contractor	509-609 10-1-18	26.61%	4,262,375.00	Lay Out Changed Work Not Started Notice given to contractor		43
27	22/1/2017-18	Recarpenting of road karni nagar c block chourha to ganganagar road (karni nagar link road)	61.90	Shankar Lal Enterprises	650-660 11-01-18	21.31%	4,844,350.00	Divider work & Centre line work pending	80%	45
28	21/1/2017-18	Recarpenting of road revanue rest house to GSS via narandra singh Bhawan chourha stp office Bikaner	71.90	Raja Con.Com	10215-225 15-01-18	26.71%	5,064,633.00	Divider work is in progress & Centre line work pending	80%	44, 45
29	21/1/2017-18	Recarpenting and develop of road from registrar office to GSS via greenpark Ghandhi nagar karni nagar Bikaner	32.91	Raja Con.Com	10229-239 15-01-18	25.71%	2,391,147.00	Divider work is in progress & Centre line work pending	80%	44
30	24/1/2017-18	Recarpeting of Road from D Block Circle to Ganga nagar Road, Karni Nagar Bikaner.	71.00	Shabbir Con.Com	12619-628 24/01/18	21.21%	5,417,613.00	Divider work is in progress & Centre line work pending	80%	45
31	24/1/2017-18	Construction of road from sadar thana to govt press Road puliya Bikaner	74.95	New India Con.Com	13568-578 06-02-18	25.10%	5,614,013.00	Levelling work Complete & meeting pending with		44
32	26/1/2017-18	Construction of CC Road in Majisa ki Badi ward No 44 from Purv Parshad Prem Singh Ji house to Fusaram house Etc.	19.30	M/S GR Const Co	14265-275 15-2-18	23.88%	1,457,793.00	Work In Progress	80%	44
33	26/1/2017-18	Renovation & Maintenance of UIT Quarters (II/II,II/IIIA,II/II) Bikaner	14.00	M/S SA Gauri Cons. Co.	15185-197 27-02-18	18.09%	1,088,628.00	Work In Progress	80%	44
34	29/1/2017-18	Recarpenting & Widening of road in front of narendra bhawan karni Nagar Bikaner	26.15	M/S Rolex Const co	15260-273 27-02-18	15.15%	2,120,216.00	BT work pending	40%	44
35	29/1/2017-18	BT Road Work in Ghandhi Nagar, Bikaner	25.10	M/S New India Const co	15808-15820 09-03-18	15.63%	2,021,832.00	Under Discussion		44
36	29/1/2017-18	Flooring work at UIT II/II Nea Ambedkar Bhawan, Bikaner	4.00	M/S Veer Teja Const		11.11%	341,793.00	To be canceled		44
37	34/1/2017-18	Construction of BT road at samta nagar Bikaner.	3.75							
38	34/1/2017-18	CC Road at Agarwal Ji ke makan se raj kumar Chaudharu ke makan tak raj mata ka nohra Bikaner.	5.90	M/S Altaf Co. Co.	18724-736 24-04-2018	20.97%	449,824.00	CC work complete	85%	
39	34/1/2017-18	Construction of BT Road at indraprasth Bikaner.	31.65	M/S Shreeram jhanwarlal co.	18989-19000 25-04-2018	15.89%	2,544,050.00	Work In Progress	30%	
40	34/1/2017-18	CC Road work at kailash puri in ward no 44 Bikaner	67.65	M/S Shreeram jhanwarlal co.	18962-974 25-04-2018	19.87%	5,346,995.00	Layout given	0%	

41	34//2017-18	Construction of BT & CC Road from Gas Godawn to Army fencing & Near by area in kailashpuri, Bikaner	38.10	M/S Shreeram jhanwarlal co.	19001-012 25-04-2018	15.89%	3,065,860.00	Work In Progress	30%	
42	34//2017-18	Construction of CC Road near Fusa ram Chaudhari house 2E1 indraprasth Bikaner.	19.70	M/S Altaf Co. Co.	18724-736 24-04-2018			Work In Progress	85%	
43	39//2017-18	Interlocking Tile work from Jethmal house to Prem Singh Ji House Udasar Bikaner.	5.70					Opened on Date 14-05-18		
44	39//2017-18	Repair & Maintance of park in Samta Nagar E Block & D Block Bikaner.	11.50	M/S Alim S/o Alim mohd,	18949-961 25-04-2018	16.92%	905,917.00	Work In Progress	45%	
45	39//2017-18	Interlocking Tile Work Ghandhi Nagar Patkar Colony & JIT Qtr Bikaner.	18.95	M/S Bhanwar lal Saharan	19386-397 01-05-2018			Work In Progress	30%	
46	39//2017-18	Construction of BT Road from Mahendra Singh Ji Parihar House to Main Road Udasar Bikaner	70.50					Difference amount submitted		
47	39//2017-18	Construction of CC Road Paimasar Road to Chauck & Centre pole to Pawan Ji Mahnot house Udasar Bikaner.	74.50					Difference amount Notsubmitted		
48	39//2017-18	Recarpenting of Road Pandit Deen Dayal Circle to Registrar office Bikaner.	59.50					Difference amount submitted		