

Rajasthan

Pradhan Mantri Awas Yojana (U)

SCORE CARD

Sanction vs Demand	Grounding vs Sanction	Completion vs Sanction	BLC Houses Geo-tagged	Releases vs Sanction	MIS Annexure uploading	Beneficiary Attachment	Reforms Achievement	JN houses vacant (nos.)
27%	22%	2.60%	0.2%	21%	82%	21%	100%	5,602

General

Population (Census 2011)	TG-12 Housing Shortage	Aadhar Coverage	Cities included in Mission
6.85 Cr	11.50 Lakhs	100%	183

Demand Survey

Total Demand (as per Road map)	Demand met	% Demand met
6,15,000	1,68,253	27%

Beneficiaries with Aadhar

Total PMAY(U) Houses	Valid Aadhaar Beneficiaries	Beneficiary %age
1,27,712	26,877	21%

HFAPoA

HFAPoA funds released	HFAPoAs Received	HFAPoA Status
Rs 8.70 Cr	nil	-

PMAY(U) - Progress*

Component	Central Assistance (Rs in Cr)			Houses (Nos.)		
	Sanction	Release	Balance	Sanctioned	Grounded	Completed
Total (AHP-84)	265.39	157.39	108.00	44,231	28,397	3,316
Total (BLC-204)	500.83	1.08	499.75	83,481	136	6
TOTAL (288 Projects)	766.22	158.47	607.75	1,27,712	28,533	3,322

* details overleaf

PMAY - UCs (Rs in Cr)

Funds Released	UCs Received	UCs Pending
158.47	96.60	53.17

Occupancy

PMAY(U) Houses
6

Reforms

Reforms Achieved
5/5

CLSS

CLSS MIS Survey
1,35,900

SLTC

Funds released	Specialists Approved	Specialists in Place
Rs 32.8 Lakhs	10	1

CLTC

Funds released	Specialists Approved	Specialists in Place
Rs 190.8 Lakhs	132 (in 33 CLTCs)	2

Beneficiaries (EWS/ LIG + MIG)
18,633

MIS

Projects Approved	Projects uploaded	% Projects uploaded
288	235	82%

Geo-Tagging

BLC Houses Approved	BLC Houses Grounded	Houses Geo-Tagged
83,481	136	136

Subsidy (EWS/ LIG + MIG)
Rs 360.44 Cr

	Sanctioned	Completed	Occupied	In-Progress	Unoccupied	Non Starter	UCs Pending
JNNURM	43,146	33,912	35,893	9,159	5,602	75	Rs 58.54 Cr
RAY	21,908	12,841	9,455	5,800	3,386	3,267	Rs 89.04 Cr

Taipan
Both

Rajasthan - CSMC wise Progress

CSMC No.	CSMC Date	Component	Central Assistance (Rs in Cr)			Houses (Nos.)		
			Sanction	Release	Balance	Sanctioned	Grounded	Completed
3rd	18 Nov 15	AHP (13)	37.53	37.53	-	6,255	6,255	2,480
6th	18 Feb 16	AHP (10)	36.31	36.31	-	6,052	5,164	-
12th	31 Aug 16	AHP (2)	5.40	5.40	-	900	900	836
		BLC (1)	1.08	1.08	-	180	75	6
15th	22 Nov 16	AHP (3)	7.68	7.68	-	1,280	1,280	-
22nd	29 May 17	AHP(9)	37.25	37.25	-	6,208	6,208	-
27th	30 Oct 17	AHP (6)	33.22	33.22	-	5,536	5,536	-
32nd	26 Mar 18	AHP (37)	100.85	-	100.85	16,808	2,750	-
		BLC (50)	228.08	-	228.08	38,013	-	-
34th	30 May 18	BLC (33)	39.42	-	39.42	6,576	-	-
35th	25 Jun 18	AHP (2)	4.85	-	4.85	808	304	-
		BLC (73)	182.98	-	182.98	30,496	61	-
36th	24 Jul 18	AHP (2)	2.30	-	2.30	384	-	-
		BLC (47)	49.28	-	49.28	8,216	-	-
Total (AHP-84)			265.39	157.39	108.00	44,231	28,397	3,316
Total (BLC-204)			500.83	1.08	499.75	83,481	136	6
TOTAL (288 Projects)			766.22	158.47	607.75	1,27,712	28,533	3,322