

fuēkz k dk; kī dk vupU/kjokj dk; bkj i xfr foj .k

Sr.No.	NIT NO	Name of Work	A&F	Name of Firm	work order no	Above/ Below %	work order Amount	dk; I dh oržku i xfr fLFkfr	; fn dkbz ck/kk g\$ rks	fo' k\$'k foj .k	Ward No
1	10//2017-18	न्यास कार्यालय एवं न्यास के मुख्य पार्कों में डस्टबीन लगवाने का कार्य	6.25	Royal Furniture	18431-440 4.10.2017	H-Sch	513,750.00	Work Complete	100.00%	All Ward	
2	8//2017-18	रविन्द्र रंगमंच में भित्ति चित्र एवं आर्ट पेंटिंग का कार्य।	9.95	Shabnam Con.Com	17281-290 22/9/2017	H-Sch	749,950.00	Work Complete	100.00%	38	
3	10//2017-18	Recarpenting of road (Gaurav path) from nagnechi ji mandir to fatak near pathar mandi Bikaner	68.00	Raja Con.Com	18792-801 6.10.2017	27.11%	4,729,712.00	Work Complete	100.00%	36, 39	
4	8//2017-18	रंगमंच के समीप के क्षेत्र में केफेटरिया का निर्माण कार्य।	23.03	Shabnam Con.Com	18282-291 29/9/2017	21.11%	1,741,737.00	Work Complete	100.00%	38	
5	10//2017-18	Recarpenting of Road shastri nagar nagnechi ji main road Bikaner	67.00	Raja Con.Com	18782-791 6.10.2017	27.11%	4,677,811.00	Work Complete	100.00%	36, 37	
6	22//2017-18	Interlocking Tile work at Harijan Basti Bandro ka bas Bikaner	40.50	Ramdev Trading Company	24906-105 26-12-2017	22.10%	3,135,690.00	Work Complete	100.00%	26	
7	21//2017-18	न्यास के विभिन्न पार्कों प्लास्टिक कोटेड आरसीसी बेच सप्लाय एंड फिक्सिंग का कार्य	20.00	M/S Rollex Const. Co.	22433 01-12-17	H-Sch	1,760,000.00	200 Bench Fixed	100.00%	All Ward	
8	21//2017-18	BT Road, interlocking tile, drain cross work in Bhagwan Pura Bikaner	36.00	M/S Hamid Mohhamad Const Co.	534 10-01-2018	22.03%	3,015,952.00	Work Complete	100.00%	26	
9	24//2017-18	BT Road, interlocking tile work in Aadarsh colony Bikaner.	23.60	R.K.Con.Com	12629 24-1-18	19.67%	1,807,807.00	Work Complete	100.00%	37	
10	14//2017-18	व्यापार नगर में विद्युत व्यवस्था एवं झूल्ले मरम्मत एवं पार्क विकास कार्य	9.78	M/S Shankar Lal Inter	22235 30-11-17	14.61% H-Sch	789,350.00	Work Complete	100.00%	25	
11	32//2017-18	Development work Of abedkar Circle, Bikaner	9.92	Alim s/o Alim Mohhammad		11.00%	873,742.00		100.00%	37	
12	8//2017-18	Renovation work of Town hall Bikaner	42.00	MA Con.Com	18862-871 6/10/2017	21.25% H-Sch	3,461,561.00	Work Stopped due to electrical work	50.00%	38	

13	10//2017-18	Recarpenting & Beautification of Road Bhati House to Riico Road No 3 industrial area Bikaner	13.65	Rollex Con.Com	18528-557 4.10.2017	21.32%	1,009,858.00	Tile & WBM work complete BT Work Pending	55.00%	26
14	14//2017-18	Recarpenting, Beautification of Road new Panch Mukha Hanuman Ji Mandir and Bangali Mandir Rani Bazar Bikaner.	21.75	National Con.Com	20181-190 2/11/2017	24.87%	1,563,234.00	Tile & WBM work complete BT Work Pending	57.00%	35
15	21//2017-18	Construction of Samudayik Bhawan in Baba Ramdev Nagar, Bikaner	53.50	Shriram Jhanwarlal	22939-948 08/12/2017	19.51%	4,117,423.00	Roof Cast Complete, Outer Work is in Progress	80.00%	25
16	19//2017-18	व्यापार पार्क, मरुधरा पार्क, नागणेची जी स्कीम एवं नागणेची जी विस्तार स्कीम जोन बी के पार्को का सिविल विकास कार्य	51.61	J.B.Con.Com	2300-309 14/12/2017	22.02%	3,849,677.00	Work is in Progress	90.00%	37, 25, 26, 36, 44, 45
17	22//2017-18	Construction of road in ward no 35 rani bazar near luchy modekl school Bikaner	31.20	R.K.Con.Com	24128-137 26-12-2017	17.87%	2,481,541.00	Work is in progress	25.00%	35
18	21//2017-18	Construction Of Boundry wall & Interlocking tile work in park of bheruji mandir in shiva basti, Bikaner	34.00	M/S New India Cons. Co.	190 03-01-18	17.31%	2,788,968.00	Boundry wall Work & Interlocking Tile work Complete	90.00%	25
19	21//2017-18	Drain covering work in marudhra scheme, Bikaner	38.90	M/S Bikaner Const Co.	168-178 03/01/2018	17.25%	3,050,682.00	Covering Work IS IN Progress	45.00%	36
20	21//2017-18	Recarpenting & development & Road in Panchmukha & rani bazar area Bikaner	39.20	New India Con.Com	874-884 11/01/18	20.01%	3,067,727.00	Work is in progress	25.00%	26, 35
21	22//2017-18	Construction of BUS stand at Garsisar chourha, Nokha Road Bikaner	27.85	New India Con.Com	10846 16-1-18	15.59%	2,207,353.00	Work is in progress	75.00%	25
22	22//2017-18	Recarpenting of road KG complex to mataji mandir to luckey model school to rani bazar road Bikaner	41.90	Shankar Lal Enterprises	661-671 11-01-18	18.81%	3,343,018.00	Work is in progress	25.00%	26, 35
23	23//2017-18	Repair and Maintance of Gentry Gate of various place of Bikaner	25.90	Shri ram jhanwar lal	841-851 11/01/18	19.89%	2,044,359.00	Work is in progress	85.00%	All Ward
24	21//2017-18	Widening & construction & recarpet of road at marudhara nagar scheme Bikaner	65.00	Raja Con.Com	10415-425 15-01-18	25.71%	4,611,252.00	Work is in progress	10.00%	36, 37
25	24//2017-18	Construction of Samudayik Bhawan in Ganwariyo Ki Basti RIICO Road No 11, Bikaner	23.75	Shankar Lal Enterprises		13.34%	2,052,412.00	Work is in progress	65.00%	25
26	22//2017-18	Recarpenting of road Nagnechi ji & Nagnechi ji Ext Scheme, Bikaner	50.10	Sabbir Const Co	12207 22-1-18	21.00%	390,886.00	Work is in progress	10.00%	35

27	22/11/2017-18	Recarpenting of road road Gogagate to chopra katla via Bandro ka bas bengali mandir biukaner	42.60	National Con.Com	12217 22-1-18	18.87%	3,395,198.00	Work is in progress	15.00%	35
28	24/11/2017-18	Construction & Repair of Park in Chaudhary Colony Basant Kunj Narayan Vihar Vasundhra Nagar Bikaner	51.80	Ramdev Trading Company	12704 29-1-18	22.11%	3,892,358.00	Work is in progress	85.00%	25
29	26/11/2017-18	Construction of Drain and Cross in Ganwariyo ki Basti RIICO Road No 11 Meghwalo ka Mohalla-Ghadsisar & Ghadsisiar Village Bikaner	30.28	Rolex Const Co	14218-228 15-02-18	22.22%	2,301,187.00	Work Started	80.00%	25
30	26/11/2017-18	Construction of Samudayik Bhawan in Meghwalo ka Mohalla ward no 25 Bikaner.	24.50	Bikaner Const Co	14361-371 15-02-18	14.99%	2,093,019.00	Work Started	65.00%	25
31	26/11/2017-18	Construction of Boundry Wall of Shamshan Bhumi in Ganwariyo ka Mohalla ward no 25 Bikaner	11.10	Rolex Const Co	14253-263 15-02-18	19.95%	887,713.00	Work Started	65.00%	25
32	26/11/2017-18	Repair of Samudayik Bhawan near Teja Mandir Chaudhari Colony Bikaner	13.50	Gopala Ram	18600 23-04-18	23.99%	982,720.00	Work is in progress	25.00%	25
33	29/11/2017-18	Recarpenting & Maintance of road back side of Jas Niwas Sudharshan Nagar, Bikaner	27.60	Sri ram Jahnwar Lal	15245-258 27-02-18	17.89%	2,162,030.00	Work is in progress	10.00%	39
34	33/11/2017-18	Construction of Drain & Cross in Choudhary Colony Bikaner.	12.55	M/S Sanjay const Co	18586 23/04/18	14.92%	1018965	Work is in progress		
35	34/11/2017-18	Interlocking Tile & Drain work in madan panwar Galli near shankutla Bhawan in Rani Bazar Area Bikaner.	11.75	National Con.Com	18626 23-04-18	13.87%	1007902	Work Started		
36	33/11/2017-18	Development work in Rajpurt shamshan bhumi, Shastri Nagar	20.00	M/S Rollex Const. Co.		6.20%		Layout Given		37
37	33/11/2017-18	Construction of CC Road in maliyo ka mohlla to IA rani Bazar road kali mata mandir to bangali mandir	57.55	M/S Sonu Construction Co		18.79%		Layout Given		26, 35
38	31/11/2017-18	Nal Covering infront of Eye Hospital PBM Road Bikaner	70.40	M/S New India Cons. Co.		5.11%				38, 37
39	31/11/2017-18	Supplying & Fixing drain covering ferro cement cover work for drain cross in different area of UIT Bikaner	55.50	M/S New India Cons. Co.		2.10%				All Ward
40	31/11/2017-18	Construction of Boundry wall at Oswal Jain Shamshan Bhumi Bikaner, bikaner	55.50	M/S Bikaner Const Co.		16.16%				25
41	33/11/2017-18	Construction of boundary wall at yadav ahir samaj shamshan Bhumi rani Bazar Bikaner.	16.00	M/S Rollex Const. Co.		6.20%				
42	31/11/2017-18	Construction of Boundry wall of purposed Bharat Mata Park near jain public school, bikaner	66.50							27
43	33/11/2017-18	Repair & development at Bishnoi samaj shamshan bhumi near duplex colony	27.50							37

44	4/1/2017-18	हरिजन बस्ती गोगागेट मैन रोड से लिंक सडक निर्माण कार्य	7.68	New India Con.Com	14461 18/8/2017		648,041.00	Work Withdraw	
----	-------------	---	------	-------------------	--------------------	--	------------	---------------	--