

*PHYSICAL AND FINANCIAL PROGRESS IS AS FOLLOWING -*

<i>S.N.</i>	<i>Sector</i>	<i>Physical (Km)</i>			<i>Financial (Cr)</i>		
		<i>Scope</i>	<i>Laid</i>	<i>Balance</i>	<i>Work order amt.</i>	<i>Work done</i>	<i>Balance</i>
<i>1</i>	<i>NRCP</i>	<i>143</i>	<i>29</i>	<i>114</i>	<i>122.31</i>	<i>57.07</i>	<i>65.24</i>
<i>2</i>	<i>UIDSSMT</i>	<i>137.2</i>	<i>56.5</i>	<i>80.7</i>	<i>42.05</i>	<i>19.06</i>	<i>22.99</i>
	<i>Total</i>	<i>280.2</i>	<i>85.5</i>	<i>194.7</i>	<i>164.4</i>	<i>76.13</i>	<i>88.23</i>